APGENCO	ITEM: REPAIRS / REPLACEMENT OF DAMAGED S.A & F.G. DUCTS, EXPANSION JOINTS AND WORN OUT BRACINGS FROM ECONOMIZER OUTLET TO OLD ESP INLET OF UNIT BOILER. SUB-SYSTEM: FLUE GAS DUCTS	STANDARD FIELD QUALITY PLAN	QP NO.: APG/QC-3/SFQP:650 REV. NO.:00 DATE: 03.08.2026 PAGE: 1…. OF…3	REVIEWED BY: EE/QC3 REVIEWED By EE QC3 at 5:02 pm, Aug 06, 2026	APPROVED BY: SE/QC APPROVED By SE at 5:49 pm, Aug 06, 2026

SL. NO	ACTIVITY AND OPERATION	CHARACTERISTICS / INSTRU-MENTS	CLASS OF CHECK #	TYPE OF CHECK	QUANTUM OF CHECK	REFERENCE DOCUMENT	ACCEPTANCE NORMS	FORMAT OF RECORD	D*	REMARKS
1.	2.	3.	4.	5.	6.	7.	8.	9.		10.
1	OPENING OF THE MANHOLE DOORS AND CLOSING THE SAME AFTER COMPLETION OF WORKS DULY FIXING THE PACKING ROPE WITH HOLDITE ETC. 1.OPENING OF MANHOLE DOORS AND CLOSING THEM AFTER COMPLETION OF WORKS. 2.OPENING OF MANHOLE DOORS, INSPECTION OF THE DUCT EXPANSION JOINTS, SEAL PLATE, DUCT WALLS AND MARKING OF LEAKING LOCATIONS. 3.CLOSING THE MANHOLE DOORS TIGHTLY DULY FIXING PACKING ROPE WITH SHELLAC ETC., AFTER COMPLETION OF WORKS INSIDE THE DUCT	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. /GRINDERS, WELDINGMACHINE, MEASURING INSRTUMENTS /6013 ELECTRODES	B	B (DIMENSIONAL INSPECTION/ SURFACE EXAMINATION /NDT CHECKS/ ALIGNMENT/ FUNCTIONAL CHECKS)	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/PO/ STRUCTURAL STEEL AS PER –IS 2062/2011 STANDARDS/ FASTENERS AS PER IS :1364 STANDARDS /ELECTRODES E 6013 STANDARDS. ERW PIPES AS PER IS- 3589 /2001 PIPE FITTINGS AS PER IS-1239/P-2/ STANDARDS	AS PER APPROVED DRAWINGS /O&M MANUAL/PO/ STRUCTURAL STEEL AS PER –IS 2062/2011 STANDARDS/ FASTENERS AS PER IS :1364 STANDARDS /ELECTRODES E 6013 STANDARDS. ERW PIPES AS PER IS- 3589 /2001 PIPE FITTINGS AS PER IS-1239/P-2/ STANDARDS	M. MEASUREMENTS REGISTER RECORD	√	V (FUNCTIONAL CHECKS)
2	SEAM WELDING OF LEAKING PORTIONS IN BOTH UNITS. 1. SEAM WELDING OF THE DUCT WALL PLATE, LINER PLATES AND SEAL PLATES, AT LEAKING LOCATIONS. 2. REPAIRS TO DUCT WALLS AND EXPANSION JOINTS.	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. /GRINDERS, WELDINGMACHINE, MEASURING INSRTUMENTS /6013 ELECTRODES	B	B (DIMENSIONAL INSPECTION/ SURFACE EXAMINATION /NDT CHECKS/ ALIGNMENT/ FUNCTIONAL CHECKS)	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/PO/ STRUCTURAL STEEL AS PER –IS 2062/2011 STANDARDS/ FASTENERS AS PER IS :1364 STANDARDS /ELECTRODES E 6013 STANDARDS. ERW PIPES AS PER IS- 3589 /2001 PIPE FITTINGS AS PER IS-1239/P-2/ STANDARDS	AS PER APPROVED DRAWINGS /O&M MANUAL/PO/ STRUCTURAL STEEL AS PER –IS 2062/2011 STANDARDS/ FASTENERS AS PER IS :1364 STANDARDS /ELECTRODES E 6013 STANDARDS. ERW PIPES AS PER IS- 3589 /2001 PIPE FITTINGS AS PER IS-1239/P-2/ STANDARDS	M. MEASUREMENTS REGISTER RECORD	√	V (FUNCTIONAL CHECKS)
3	REPAIRS TO DUCT WALLS AND SEAL PLATES OF EXPANSION JOINTS. 1. TRANSPORTING OF M.S PLATE 3.15/5MM THICK AND EXPANSION JOINT FROM STORES TO SITE. 2.INSPECTION OF DUCT EXPANSION JOINTS, SEAL PLATES, MARKING OF THE DAMAGED OR ERODED PORTIONS. 3. CUTTING OF THE DAMAGED PORTIONS OF THE DUCT WALLS, LINER PLATES AND SEAL PLATES AND TAKING OUT SIDE THE DUCTS AND KEEPING IN A SPECIFIED PLACE. 4.CUTTING OF THE NEW M.S PLATE (SIZE 3.15/5MM THICK) INTO REQUIRED SIZES TRANSPORTING THEM INSIDE THE DUCTS LOCATION AND FIXING THE PLATES DULY FULL WELDING.	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. /GRINDERS, WELDINGMACHINE, MEASURING INSRTUMENTS /6013 ELECTRODES	B	B (DIMENSIONAL INSPECTION/ SURFACE EXAMINATION /NDT CHECKS/ ALIGNMENT/ FUNCTIONAL CHECKS)	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/PO/ STRUCTURAL STEEL AS PER –IS 2062/2011 STANDARDS/ FASTENERS AS PER IS :1364 STANDARDS /ELECTRODES E 6013 STANDARDS. ERW PIPES AS PER IS- 3589 /2001 PIPE FITTINGS AS PER IS-1239/P-2/ STANDARDS	AS PER APPROVED DRAWINGS /O&M MANUAL/PO/ STRUCTURAL STEEL AS PER –IS 2062/2011 STANDARDS/ FASTENERS AS PER IS :1364 STANDARDS /ELECTRODES E 6013 STANDARDS. ERW PIPES AS PER IS- 3589 /2001 PIPE FITTINGS AS PER IS-1239/P-2/ STANDARDS	M. MEASUREMENTS REGISTER RECORD	√	V (FUNCTIONAL CHECKS)

AP GENCO, Vidyut Soudha, Q.C. Approved, VIJ

4	REPAIR OR REPLACEMENT OF DAMAGED PORTION IN HONEY COMB AREA AND BRACINGS & ANGLES IN ESP INTEL DUCT. A. REPAIR REPLACEMENT OF DAMAGED PORTION IN HONEY COMB IN ESP INTEL DUCT B.TRANSPORTATION OF TOOLS AND TACKLES, NEW 6.0 MM CORRUGATED PLATE AND SCAFFOLDING MATERIALS ETC., FROM STORES TO SITE. C.INSPECTION AND MARKING OF DAMAGED PORTIONS. D.ERECTION OF SCAFFOLDING WHEREVER REQUIRED AND REMOVAL AND TRANSPORT TO STORES AFTER COMPLETION OF WORK. E.DISMANTLING OF HONEY COMB PIECE BY CUTTING CAREFULLY AND GRINDING THE BURRS AND SLAG ON THE DUCT FLANGES. KEEPING THE NEW HONEY COMB IN POSITION PROPERLY WELDING FULLY TO THE FLUE GAS DUCT	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. /GRINDERS, WELDINGMACHINE, MEASURING INSRTUMENTS /6013 ELECTRODES	B	B (DIMENSIONAL INSPECTION/ SURFACE EXAMINATION /NDT CHECKS/ ALIGNMENT/ FUNCTIONAL CHECKS)	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/PO/ STRUCTURAL STEEL AS PER –IS 2062/2011 STANDARDS/ FASTENERS AS PER IS :1364 STANDARDS /ELECTRODES E 6013 STANDARDS. ERW PIPES AS PER IS- 3589 /2001 PIPE FITTINGS AS PER IS-1239/P-2/ STANDARDS	AS PER APPROVED DRAWINGS /O&M MANUAL/PO/ STRUCTURAL STEEL AS PER –IS 2062/2011 STANDARDS/ FASTENERS AS PER IS :1364 STANDARDS /ELECTRODES E 6013 STANDARDS. ERW PIPES AS PER IS-3589 /2001 PIPE FITTINGS AS PER IS-1239/P-2/ STANDARDS	M. MEASUREMENTS REGISTER RECORD	√	V (FUNCTIONAL CHECKS)
5	REPLACEMENT OF FLUE GAS DUCTS BRACINGS 40 NB SIZE. 1.INSPECTION AND MARKING OF ERODED BRACINGS. 2.CUTTING OF THE DAMAGED PIPES OR A PORTION OF PIE & TAKING OUT THE DAMAGED PIPE PIECE FROM THE DUCT AND KEEPING AT THE SPECIFIED PIECES. 3.CUTTING OF THE NEW PIPES TO THE REQUIRED SIZE, TAKING THE SAME INSIDE THE DUCTS, LOCATING THE POSITION AND FULL WELDING OF THE PIPE TO THE DUCT AT BOTH ENDS FIRMLY, FACING THE FLATS TO THE FLUE GAS FLOW DIRECTION.	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. /GRINDERS, WELDINGMACHINE, MEASURING INSRTUMENTS /6013 ELECTRODES	B	B (DIMENSIONAL INSPECTION/ SURFACE EXAMINATION /NDT CHECKS/ ALIGNMENT/ FUNCTIONAL CHECKS)	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/PO/ STRUCTURAL STEEL AS PER –IS 2062/2011 STANDARDS/ FASTENERS AS PER IS :1364 STANDARDS /ELECTRODES E 6013 STANDARDS. ERW PIPES AS PER IS- 3589 /2001 PIPE FITTINGS AS PER IS-1239/P-2/ STANDARDS	AS PER APPROVED DRAWINGS /O&M MANUAL/PO/ STRUCTURAL STEEL AS PER –IS 2062/2011 STANDARDS/ FASTENERS AS PER IS :1364 STANDARDS /ELECTRODES E 6013 STANDARDS. ERW PIPES AS PER IS-3589 /2001 PIPE FITTINGS AS PER IS-1239/P-2/ STANDARDS	M. MEASUREMENTS REGISTER RECORD	√	V (FUNCTIONAL CHECKS)
6	REPLACEMENT OF FLUE GAS DUCTS BRACINGS 80 NB SIZE. 1.INSPECTION AND MARKING OF ERODED BRACINGS. 2.CUTTING OF THE DAMAGED PIPES OR A PORTION OF PIE & TAKING OUT THE DAMAGED PIPE PIECE FROM THE DUCT AND KEEPING AT THE SPECIFIED PIECES. 3.CUTTING OF THE NEW PIPES TO THE REQUIRED SIZE, TAKING THE SAME INSIDE THE DUCTS, LOCATING THE POSITION AND FULL WELDING OF THE PIPE TO THE DUCT AT BOTH ENDS FIRMLY, FACING THE FLATS TO THE FLUE GAS FLOW DIRECTION.	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. /GRINDERS, WELDINGMACHINE, MEASURING INSRTUMENTS /6013 ELECTRODES	B	B (DIMENSIONAL INSPECTION/ SURFACE EXAMINATION /NDT CHECKS/ ALIGNMENT/ FUNCTIONAL CHECKS)	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/PO/ STRUCTURAL STEEL AS PER –IS 2062/2011 STANDARDS/ FASTENERS AS PER IS :1364 STANDARDS /ELECTRODES E 6013 STANDARDS. ERW PIPES AS PER IS- 3589 /2001 PIPE FITTINGS AS PER IS-1239/P-2/ STANDARDS	AS PER APPROVED DRAWINGS /O&M MANUAL/PO/ STRUCTURAL STEEL AS PER –IS 2062/2011 STANDARDS/ FASTENERS AS PER IS :1364 STANDARDS /ELECTRODES E 6013 STANDARDS. ERW PIPES AS PER IS-3589 /2001 PIPE FITTINGS AS PER IS-1239/P-2/ STANDARDS	M. MEASUREMENTS REGISTER RECORD	√	V (FUNCTIONAL CHECKS)



7	PROVIDING OF PLATFORM AND SCAFFOLDING INSIDE THE DUCT. 1.TRANSPORTATION OF SCAFFOLDING PIPES, CLAMPS AND WOODEN PLANKS INSIDE THE DUCT FROM STORES 2.ARRANGING SCAFFOLDING PIPES AND WOODEN PLANKS FOR CUTTING AND ERECTION OF THE INLET GUIDE VANES. 3. DISMANTLING THE SCAFFOLDING AND PLATFORM AFTER COMPLETION OF THE WORK 4. TRANSPORTING BACK ALL THE SCAFFOLDING PIPES, CLAMPS AND WOODEN PLANKS TO STORES. 5. CLEANING THE AREA AFTER COMPLETION OF WORK	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. /GRINDERS, WELDINGMACHINE, MEASURING INSRTUMENTS /6013 ELECTRODES	B	B (DIMENSIONAL INSPECTION/ SURFACE EXAMINATION /NDT CHECKS/ ALIGNMENT/ FUNCTIONAL CHECKS)	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/PO/ STRUCTURAL STEEL AS PER –IS 2062/2011 STANDARDS/ FASTENERS AS PER IS :1364 STANDARDS /ELECTRODES E 6013 STANDARDS. ERW PIPES AS PER IS- 3589 /2001 PIPE FITTINGS AS PER IS-1239/P-2/ STANDARDS	AS PER APPROVED DRAWINGS /O&M MANUAL/PO/ STRUCTURAL STEEL AS PER –IS 2062/2011 STANDARDS/ FASTENERS AS PER IS :1364 STANDARDS /ELECTRODES E 6013 STANDARDS. ERW PIPES AS PER IS- 3589 /2001 PIPE FITTINGS AS PER IS-1239/P-2/ STANDARDS	M. MEASUREMENTS REGISTER RECORD	√	V (FUNCTIONAL CHECKS)
	FINAL INSPECTIONS & CHECKS: AS PER DIRECTIONS OF APGENCO/EIC. 1. ALL STEEL FABRICATION ASSEMBLE/WELD RECONDITION WORKS LPT/UT /MEASUREMENT /HARDNESS CHEKS AIR FLUSHING . 2. CHECKING OF ALL WELDMET HARDNESS, THICKNESS MEASUREMENTS, LPT/UT CHECKING. CHECK FOR DUCTS LEAKS IF ANY.	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. /GRINDERS, WELDINGMACHINE, MEASURING INSRTUMENTS /6013 ELECTRODES	B	B (DIMENSIONAL INSPECTION / SURFACE EXAMINATION /NDT CHECKS/ ALIGNMENT / FUNCTIONAL CHECKS)	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/PO/ STRUCTURAL STEEL AS PER –IS 2062/2011 STANDARDS/ FASTENERS AS PER IS :1364 STANDARDS /ELECTRODES E 6013 STANDARDS. ERW PIPES AS PER IS- 3589 /2001 PIPE FITTINGS AS PER IS-1239/P-2/ STANDARDS	AS PER APPROVED DRAWINGS /O&M MANUAL/PO/ STRUCTURAL STEEL AS PER –IS 2062/2011 STANDARDS/ FASTENERS AS PER IS :1364 STANDARDS /ELECTRODES E 6013 STANDARDS. ERW PIPES AS PER IS- 3589 /2001 PIPE FITTINGS AS PER IS-1239/P-2/ STANDARDS	M. MEASUREMENTS REGISTER RECORD	√	V (FUNCTIONAL CHECKS)

NOTE:

LEGEND: * RECORDS, IDENTIFIED WITH "TICK" (√) SHALL BE ESSENTIALLY INCLUDED BY SUPPLIER IN QA DOCUMENTATION. LEGEND TO BE USED: CLASS #: A = CRITICAL, B=MAJOR, C=MINOR; 'A' SHALL BE WITNESSED BY OWNER QUALITY DEPT., 'B' SHALL BE WITNESSED BY OWNER ERECTION / CONSTRUCTION DEPT. AND 'C' SHALL BE WITNESSED BY MAIN SUPPLIER (A & B CHECK SHALL BE OWNER CHECK STAGES).

