APGENCO	ITEM: OVERHAULING AND REPAIRS TO VARIOUS SIZES OF H.P.VALVES OF BOILER. SUB-SYSTEM:HP VALVES	**STANDARD FIELD QUALITYPLAN**	QP NO.: APG/QC-3/SFQP: 655 REV. NO.:00 DATE: 06.08.2026 PAGE: 1…. OF….5	REVIEWED BY: EE/QC3 REVIEWED By EE QC3 at 4:23 pm, Aug 13, 2026	APPROVED BY: SE/QC APPROVED By SE at 5:16 pm, Aug 13, 2026

SL. NO	ACTIVITY ANDOPERATION	CHARACTERISTICS / INSTRUMENTS	CLASS OF CHECK #	TYPE OF CHECK	QUAN-TUM OF CHECK	REFERENCE DOCUMENT	ACCEPTANCE NORMS	FORMAT OF RECORD	D*	REMARKS
1.	2.	3.	4.	5.	6.	7.	8.	9.		10.
1	**OVERHAULING OF 300NB/GRIX/GRIII/MOTOR/PNEUMATIC TYPE , OPERATED GATE VALVE/NON RETURN VALVE/ STOP/ REGULAT-ING VALVED.** A) TRANSPORTING OF TOOLS AND TACKLES FROM STORES TO WORK SPOT AND ERECTION OF WORKING PLATFORM. B) DISMANTLING OF ACTUATOR ASSEMBLY USING LIFTING TACKLES DULY ARRANGING FOR HOOKING AND ALIGNING. C) DISMANTLING OF YOKE, BONNET TIGHTENING STUDS, GLAND AS-SEMBLY, REACTION PLATE, LOCK TUBE, SPLIT COLLARS FROM THE VALVE BODY. D) DISMANTLING OF BONNET ASSEMBLY. E) CLEANING AND INSPECTION OF ALL PARTS FOR SCOURING / ERO-SION ON THE VALVE DISC. BODY AND SEAT. F) DISMANTLING OF SUPPORTING AND SELF-SEALING RINGS. G) LAPPING AND MATCHING OF VALVE SEAT AND GATE. H) ARRANGING ANY REPAIRS ON BONNET AND VALVE BODY AS WAR-RANTED. I) ASSEMBLING THE VALVE COMPLETE, REPLACING UNSERVICEABLE PARTS, DULY APPLYING MOLYKOTE LUBRICANT. J) REMOVAL OF PLATFORM, TOOLS AND TACKLES AND CLEANING THE AREA. K) SERVICING OF ACTUATORS.	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. / NDT CHEKS	B	DIMENSIONAL INSPECTION/ SURFACE EXAMI-NATION /HYDROSTATIC TEST/NDT CHECKS/ FUNCTIONAL CHECKS	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	AS PER APPROVED DRAWINGS /O&M MAN-UAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	M. MEAS URE-MENT S REG-ISTE R REC-ORD	√	V (FUNC-TIONAL CHECKS)
2.	**OVERHAULING OF 150NB/100NB//GRIX/GRIII/ /MOTOR OPER-ATED /PNEUMATIC TYPE/ GATE/STOP/ REGULATING/ VALVES:** A) TRANSPORTING OF TOOLS AND TACKLES AND DISMANTLING OF GLAND ASSEMBLY. B) DISMANTLING OF ACTUATOR AND KEEPING IN SAFE DESIGNATED AREA. C) DISMANTLING OF YOKE, BONNET TIGHTENING STUDS, GLAND AS-SEMBLY REACTION PLATE, LOCK TUBE, SPLIT COOLERS FROM THE VALVE BODY D) DISMANTLING OF BONNET ASSEMBLY. E) DISMANTLING OF SUPPORTING AND SELF-SEALING RINGS. F) CLEANING AND INSPECTION OF ALL PARTS FRO SCOURING / ERO-SION. G) LAPPING THE VALVE SEAT AND DISC AND BLUE MATCHING. H) REPAIRING THE BONNET AND BODY WARRANTED. I) ASSEMBLING THE VALVE COMPLETE REPLACING UNSERVICEABLE PARTS DULY APPLYING MOLYKOTE LUBRICANT. J) REMOVING ALL TOOLS AND TACKLES AND CLEANING THE AREA. K) SERVICING OF ACTUATORS. L) ANY MISCELLANEOUS WORKS ASSIGNED BY MAINTENANCE ENGI-NEER	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. / NDT CHEKS	B	DIMENSIONAL INSPECTION/ SURFACE EXAMI-NATION /HYDROSTATIC TEST/NDT CHECKS/ FUNCTIONAL CHECKS	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	AS PER APPROVED DRAWINGS /O&M MAN-UAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	M. MEAS URE-MENT S REG-ISTE R REC-ORD	√	V (FUNC-TIONAL CHECKS)

AP GENCO, Vijayawada, Q.C. Approved, VIJ

3.	**OVERHAULING OF 80NB/65NB/50NB /40NB/GR III /GR IX /40ATA/CLASS300/MOTOR/PNEUMATIC OPERATED /STOP/ CONTROL VALVES:** A) TRANSPORTING OF TOOLS AND TACKLES AND DISMANTLING OF GLAND ASSEMBLY. B) DISMANTLING OF ACTUATOR AND KEEPING IN SAFE DESIGNATED AREA. C) DISMANTLING OF YOKE, BONNET TIGHTENING STUDS, GLAND ASSEMBLY REACTION PLATE, LOCK TUBE, SPLIT COOLERS FROM THE VALVE BODY D) DISMANTLING OF BONNET ASSEMBLY. E) DISMANTLING OF SUPPORTING AND SELF-SEALING RINGS. F) CLEANING AND INSPECTION OF ALL PARTS FRO SCOURING / EROSION. G) LAPPING THE VALVE SEAT AND DISC AND BLUE MATCHING. H) REPAIRING THE BONNET AND BODY WARRANTED. I) ASSEMBLING THE VALVE COMPLETE REPLACING UNSERVICEABLE PARTS DULY APPLYING MOLYKOTE LUBRICANT. J) REMOVING ALL TOOLS AND TACKLES AND CLEANING THE AREA. K) SERVICING OF ACTUATORS. L) INSULATION WITH ASBESTOS ROPE OF LINES IF REQUIRED	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. / NDT CHEKS	B	DIMENSIONAL INSPECTION/ SURFACE EXAMINATION /HYDROSTATIC TEST/NDT CHECKS/ FUNCTIONAL CHECKS	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	AS PER APPROVED DRAWINGS /O&M MANUAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	M. MEASUREMENTS REGISTER RECORD	√	V (FUNCTIONAL CHECKS)
4.	**OVERHAULING OF 100NB/ 80 NB/65NB/50NB/GR III/GR IX/ CLASS 300 HAND OPERATED VALVES** A) TRANSPORTING OF TOOLS AND TACKLES AND DISMANTLING OF GLAND ASSEMBLY. B) DISMANTLING OF ACTUATOR AND KEEPING IN SAFE DESIGNATED AREA. C) DISMANTLING OF YOKE, BONNET TIGHTENING STUDS, GLAND ASSEMBLY REACTION PLATE, LOCK TUBE, SPLIT COOLERS FROM THE VALVE BODY D) DISMANTLING OF BONNET ASSEMBLY. E) DISMANTLING OF SUPPORTING AND SELF-SEALING RINGS. F) CLEANING AND INSPECTION OF ALL PARTS FRO SCOURING / EROSION. G) LAPPING THE VALVE SEAT AND DISC AND BLUE MATCHING. H) REPAIRING THE BONNET AND BODY WARRANTED. I) ASSEMBLING THE VALVE COMPLETE REPLACING UNSERVICEABLE PARTS DULY APPLYING MOLYKOTE LUBRICANT. J) REMOVING ALL TOOLS AND TACKLES AND CLEANING THE AREA.	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. / NDT CHEKS	B	DIMENSIONAL INSPECTION/ SURFACE EXAMINATION /HYDROSTATIC TEST/NDT CHECKS/ FUNCTIONAL CHECKS	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	AS PER APPROVED DRAWINGS /O&M MANUAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	M. MEASUREMENTS REGISTER RECORD	√	V (FUNCTIONAL CHECKS)
5.	**OVERHAULING OF 40NB/25NB/10NB/GR III/GR IX/ CLASS 300 HAND OPERATED VALVES:** A) TRANSPORTING OF TOOLS AND TACKLES AND DISMANTLING OF GLAND ASSEMBLY. B) DISMANTLING OF ACTUATOR AND KEEPING IN SAFE DESIGNATED AREA. C) DISMANTLING OF YOKE, BONNET TIGHTENING STUDS, GLAND ASSEMBLY REACTION PLATE, LOCK TUBE, SPLIT COOLERS FROM THE VALVE BODY D) DISMANTLING OF BONNET ASSEMBLY. E) DISMANTLING OF SUPPORTING AND SELF-SEALING RINGS. F) CLEANING AND INSPECTION OF ALL PARTS FRO SCOURING / EROSION. G) LAPPING THE VALVE SEAT AND DISC AND BLUE MATCHING. H) REPAIRING THE BONNET AND BODY WARRANTED. I) ASSEMBLING THE VALVE COMPLETE REPLACING UNSERVICEABLE PARTS DULY APPLYING MOLYKOTE LUBRICANT. J) REMOVING ALL TOOLS AND TACKLES AND CLEANING THE AREA.	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. / NDT CHEKS	B	DIMENSIONAL INSPECTION/ SURFACE EXAMINATION /HYDROSTATIC TEST/NDT CHECKS/ FUNCTIONAL CHECKS	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	AS PER APPROVED DRAWINGS /O&M MANUAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	M. MEASUREMENTS REGISTER RECORD	√	V (FUNCTIONAL CHECKS)



6.	**SERVICING OF 300NB GR III/GR IX MOTOR OPERATED GATE / NON-RETURN/CONTROL VALVES:** A) REMOVING OF GLAND ADJUSTING NUT, GLAND FOLLOWER AND OLD HARDENED PACKING. B) CLEANING AND REMOVING THE GLANDS AND INSERTING NOW PACKING RINGS DULY APPLYING MOLYKOTE LUBRICANTS. C) CLEANING THE YOKE ASSEMBLY, STEM AND INSPECTING THE GEAR BOX, THRUST BEARINGS, STEM BUT AND APPLYING LUBRICANTS. D) TIGHTENING THE BONNET-TIGHTENING NUT. E) CHECKING FOR FREE OPERATION OF THE VALVE FOR FULL OPEN AND FULL CLOSE POSITION. F) SERVICING OF ACTUATORS.	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. / NDT CHEKS	B	DIMENSIONAL INSPECTION/ SURFACE EXAMI-NATION /HYDROSTATIC TEST/NDT CHECKS/ FUNCTIONAL CHECKS	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	AS PER APPROVED DRAWINGS /O&M MAN-UAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	M. MEAS URE-MENT S REG-ISTE R REC-ORD	√	V (FUNC-TIONAL CHECKS)
7	**SERVICING OF 150NB/100NB/80NB/65NB/50NB/ 40NB/25NB/15NB/10NB/GR-III/GR IX/ CLASS300/ M.O/H.O/P.O VALVES:** A) REMOVING OF GLAND ADJUSTING NUT, GLAND FOLLOWER AND OLD HARDENED PACKING. B) CLEANING AND REMOVING THE GLANDS AND INSERTING NOW PACKING RINGS DULY APPLYING MOLYKOTE LUBRICANTS. C) CLEANING THE YOKE ASSEMBLY, STEM AND INSPECTING THE GEAR BOX, THRUST BEARINGS, STEM BUT AND APPLYING LUBRICANTS. D) TIGHTENING THE BONNET-TIGHTENING NUT. E) CHECKING FOR FREE OPERATION OF THE VALVE FOR FULL OPEN AND FULL CLOSE POSITION	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. / NDT CHEKS	B	DIMENSIONAL INSPECTION/ SURFACE EXAMI-NATION /HYDROSTATIC TEST/NDT CHECKS/ FUNCTIONAL CHECKS	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	AS PER APPROVED DRAWINGS /O&M MAN-UAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	M. MEAS URE-MENT S REG-ISTE R REC-ORD	√	V (FUNC-TIONAL CHECKS)
8	**REPLACEMENT OF 150NB/100NB/GR-III /GR IX CLASS 300/MOTOR OPERATED /PNEUMATIC/HAND OPERATED VALVES.** A) TRANSPORTING OF TOOLS AND TACKLES AND OTHER SPARES REQUIRED FROM STORES TO WORK SPOT. B) REMOVING THE INSULATION OF THE VALVE AND PIPING. C) SUPPORTING THE VALVE WITH CHAIN BLOCK. D) REMOVING THE ACTUATOR FROM THE VALVE, KEEPING ASIDE USING LIFTING TACKLES. E) CUTTING THE JOINTS OF THE PIPE TO VALVE BY GRINDING AND BY HACKSAW CAREFULLY. F) REMOVING DAMAGED VALVE AFTER CUTTING THE JOINTS FROM THE PIPE LINE AND KEEPING ASIDE. G) PREPARATION OF THE DOUBLE V OF THE PIPES AND NEW VALVE FOR WELDING AS PER HP WELDING PROCEDURE. H) CLEANING THE PIPE AND VALVE EDGES FREE FROM DUST AND OILS. I) ALIGNING THE 2 NOS. JOINTS OF PIPE & PIPE ARRESTING VALVE AND PIPE IN POSITION BY WELDING WITH SUITABLE CLAMPING USING LIFTING TACKLES. J) PREHEATING THE JOINTS. K) ASSISTING THE HP WELDER FOR WELDING THE JOINTS BY TIG & ARC(ARRANGING TIE WELDING EQUIPMENT ARGON GAS). L) AFTER COOLING GRINDING AND BUILDING THE WELD JOINTS AND ASSISTING FOR RADIOGRAPHY OF THE JOINTS. M) REPAIRING OR REDOING THE JOINTS IF FOUND DEFECTIVE BY COMPLETE GRINDING AND MAKING THE JOINTS READY FOR WELDING AND PRESENTING FOR RADIOGRAPHY. N) FITTING BACK THE ACTUATOR TO THE VALVE. O) SUPPORTING THE PIPE PROPERLY BY WELDING. P) CHECKING THE OPERATION OF THE VALVE FOR FULL OPENING AND CLOSING AND CLOSING MANUALLY AND ELECTRICALLY WHILE STEAM IS BLOWING. Q) TRANSPORTING BACK ALL THE TOOLS AND TACKLES, EQUIPMENT ETC. TO STORES ROOM. R) CLEANING THE AREA NEATLY. S) SERVICING THE VALVE BY REPLACING THE GLAND PACKING RINGS.	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. / NDT CHEKS	B	DIMENSIONAL INSPECTION/ SURFACE EXAMI-NATION /HYDROSTATIC TEST/NDT CHECKS/ FUNCTIONAL CHECKS	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	AS PER APPROVED DRAWINGS /O&M MAN-UAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS. AP GENCO, Vijyut Soudha Q.C. Approved VIJ	M. MEAS URE-MENT S REG-ISTE R REC-ORD	√	V (FUNC-TIONAL CHECKS)

9	**REPLACEMENT OF 65NB/50NB/40NB/250 NP/ GR III/ GR IX/M.O/P.O/H.O VALVES:** **A**) REMOVING THE INSULATION AND G.I SHEETING. B) CUTTING THE VALVE JOINTS BY HACKSAW / GRINDING AND PULLING OUT THE VALVE USING LIFTING TACKLES. C) PREPARING THE EDGES OUT SIDE AND INSIDE AS PER IBR BY GRINDING FOR FULL WELDING. D) REMOVING THE LIFTING TACKLES AND CLEANING THE AREA. H) SERVICING THE VALVE BY REPLACING THE GLAND PACKING RINGS**.**	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. / NDT CHEKS	B	DIMENSIONAL INSPECTION/ SURFACE EXAMI-NATION /HYDROSTATIC TEST/NDT CHECKS/ FUNCTIONAL CHECKS	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	AS PER APPROVED DRAWINGS /O&M MAN-UAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	M. MEAS URE-MENT S REG-ISTE R REC-ORD	√	V (FUNC-TIONAL CHECKS)
10	**HP WELDING CHARGES FOR THE 65NB/50NB/40NB/250 NP VALVES:** **A**) ALIGNING THE JOINTS AND THE VALVE BY USING LIFTING TACKLES. B) PRE HEATING THE JOINTS BEFORE WELDING. C) PROVIDING NECESSARY ASSISTANCE TO THE H.P WELDER WHILE WELDING	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. / NDT CHEKS	B	DIMENSIONAL INSPECTION/ SURFACE EXAMI-NATION / NDT CHECKS/ FUNCTIONAL CHECKS	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/ ASME/BHEL /QC/NDT STAND-ARDS.	AS PER APPROVED DRAWINGS /O&M MANUAL/ ASME/BHEL /QC/NDT STANDARDS.	M. MEAS URE-MENT S REG-ISTE R REC-ORD	√	V (FUNC-TIONAL CHECKS)
11	**HP WELDING CHARGES FOR THE 25NB/15NB/10NB/250 NP VALVES:** A) ALIGNING THE JOINTS AND THE VALVE BY USING LIFTING TACKLES. B) PRE HEATING THE JOINTS BEFORE WELDING. C) PROVIDING NECESSARY ASSISTANCE TO THE H.P WELDER WHILE WELDING.	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. / NDT CHEKS	B	DIMENSIONAL INSPECTION/ SURFACE EXAMI-NATION / NDT CHECKS/ FUNCTIONAL CHECKS	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/ ASME/BHEL /QC/NDT STAND-ARDS.	AS PER APPROVED DRAWINGS /O&M MANUAL/ ASME/BHEL /QC/NDT STANDARDS.	M. MEAS URE-MENT S REG-ISTE R REC-ORD	√	V (FUNC-TIONAL CHECKS)
12	**PREPARATION OF SPOOL PIECE AND H.P WELDING CHARGES FOR REPLACEMENT OF 25 NB/15 NB/10 NB/250NP/GR-III/ GR-IX/CLASS 300/M.O/P.O/H.O VALVES INCLUDING H.P WELDING CHARGES.** **1**. TRANSPORTING OF TOOLS AND TACKLES AND OTHER SPARES FROM STORES TO WORK SPOT. 2. CUTTING THE PIPE TO THE REQUIRED SIZE. 3. PREPARE EDGE OUTSIDE AND INSIDE AS PER IBR BY GRINDING FOR FULL WELDING. 4. ASSISTING H.P WELDER FOR CARRYING WELDING**.**	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. / NDT CHEKS	B	DIMENSIONAL INSPECTION/ SURFACE EXAMI-NATION / NDT CHECKS/ FUNCTIONAL CHECKS	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/ ASME/BHEL /QC/NDT STAND-ARDS.	AS PER APPROVED DRAWINGS /O&M MANUAL/ ASME/BHEL /QC/NDT STANDARDS.	M. MEAS URE-MENT S REG-ISTE R REC-ORD	√	V (FUNC-TIONAL CHECKS)
13	**REPAIR AND SERVICING OF ROTOR K300, K 500, K 150/ EMG/ANTRIEB ACTUATORS.** 1. REMOVING THE ACTUATOR FROM POSITION, REMOVING THE HAND WHEEL BY REMOVING NYLON CARD FROM THE CIRCULAR GROOVE AROUND THE SLEEVE TUBE OF THE WHEEL. 2. REMOVING THE HOLDING ASSEMBLY AND REMOVING THE CLUTCH ASSEMBLY. 3. INSPECTING THE WORN OUT WHEELS, PINION AND BEARINGS OF THE ACTUATOR AND REPLACING THE SAME IF DAMAGE OCCURS. 4. CLEANING ALL THE INTERNAL PARTS OF THE GEAR BOX. 5. ASSEMBLING THE ACTUATOR DULY REPLACING THE 'O' RINGS AND OIL SEALS 6. CHECKING THE OPERATION OF THE OF THE ACTUATOR BY MANUALLY AND ELECTRICALLY AND MOUNTING THE SAME IN POSITION	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. /	B	DIMENSIONAL INSPECTION/ SURFACE EXAMI-NATION / FUNC-TIONAL CHECKS	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/ ASME/BHEL STANDARDS.	AS PER APPROVED DRAWINGS /O&M MANUAL/ ASME/BHEL STAND-ARDS.	M. MEAS URE-MENT S REG-ISTE R REC-ORD	√	V (FUNC-TIONAL CHECKS)



	FINAL INSPECTIONS & CHECKS: EACH VALVE TO BE TESTED FOR PRESSURE TEST LP/HP CLOSURE TEST PRESSURE TESTING INCLUDES HYDROSTATIC TEST SHELL TEST /BACK SEAT TEST ARE TO BE CONDUCTED. OPERATION OF VALVE CHECKING AFTER SERVICING. OPERATION CHECKS & CALIBRATION OF FLOW, PRESSURE, TEMPERATURE FROM NO LOAD-FULL LOAD CHECKS.	VISUAL /DIMENSIONAL INSPECTION/SURFACE EXAMINATION /FUNCTIONAL CHECKS. / NDT CHEKS	B	DIMENSIONAL INSPECTION/ SURFACE EXAMINATION /HYDROSTATIC TEST/NDT CHECKS/ FUNCTIONAL CHECKS	100%	AS PER APPROVED DRAWINGS /O&M MANUAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	AS PER APPROVED DRAWINGS /O&M MANUAL/ VALVES TESTING AS PER API 598 /ASME/BHEL /QC/NDT STANDARDS.	M. MEASUREMENTS REGISTER RECORD	√	V (FUNCTIONAL CHECKS)

NOTE:

LEGEND: * RECORDS, INDENTIFIED WITH "TICK" (√) SHALL BE ESSENTIALLY INCLUDED BY SUPPLIER IN QA DOCUMENTATION. LEGEND TO BE USED: CLASS #: A = CRITICAL, B=MAJOR, C=MINOR; 'A' SHALL BE WITNESSED BY OWNER QUALITY DEPT., 'B' SHALL BE WITNESSED BY OWNER ERECTION / CONSTRUCTION DEPT. AND 'C' SHALL BE WITNESSED BY MAIN SUPPLIER (A & B CHECK SHALL BE OWNER CHECK STAGES).

