APGENCO	ITEM : OVERHAUL OF BOTTOM ASH HOPPERS	STANDARD FIELD QUALITYPLAN CONFORMING TO PLANT STANDARDS	QP NO.: APG/QC-2/SFQP:135 REV. NO.:00 DATE: 05.07.2024 PAGE: 1…. OF….1	REVIEWED BY: EE/QC2 REVIEWED By EE/QC at 4:54 pm, Jul 05, 2024
				APPROVED BY: SE/QC APPROVED By SE QC at 5:49 pm, Jul 05, 2024

L. NO	ACTIVITY AND OPERATION	CHARACTERISTICS / INSTRUMENTS	CLASS OF CHECK	TYPE OF CHECK	QUANTUM OF CHECK	REFERENCE DOCUMENT	ACCEPTANCE NORMS	FORMAT OF RECORD	D*	REMARKS
1.	2.	3.	4.	5.	6.	7.	8.	9.		10.
	SCOPE OF WORK : 1 LABOUR CHARGES FOR REMOVAL OF ACCUMULATED ASH ALONG THE BOTTOM ASH TRANSPORT LINE TRENCHES (2 REMOVAL & REFIXING OF BOTTOM ASH HOPPERS 1A, 1B, 2A & 2B MANHOLE DOORS WHENEVER NECESSARY. 3 REFRACTORY LINING OF INNER SURFACE OF BAH AFTER CHIPPING OF LOOSE REFRACTORY 4 PROVIDING OF NECESSARY HOOKS AND SUPPORTS FOR SUPPORTING OF REFRACTORY INSIDE BOTTOM ASH HOPPER AND REPLACEMENT OF DAMAGED SECTIONS IN UNIT-1&2 BOTTOM ASH HOPPERS AND SEAL TROUGH 5 WELDING THE OUT SHELL OF BOTTOM ASH HOPPERS 1A, 1B, 2A & 2B AT THE JOINTS & SUPPORTS. 6 DISMANTLING & ERECTION OF 200NB MS PIPE INCLUDING PAINTING 7 DISMANTLING & ERECTION OF 150 NB MS PIPE INCLUDING PAINTING 8 DISMANTLING & ERECTION OF 100NB MS PIPE INCLUDING PAINTING 9 FABRICATION & ERECTION OF 150NB MS BENDS GIVEN 1 MTR PIPE 10 FABRICATION & ERECTION OF 100 NB MS BENDS GIVEN 1 MTR PIPE 11 ERECTION OF MS BEND 150NB 12 ERECTION OF MS BEND 100NB 13 REPAIRS AND REPLACEMENT OF DAMAGED S.S WIRE MESH (DIP SCREEN) NEAR SEAL TROUGH IN BOTTOM ASH HOPPERS OF UNIT-I&II DURING THE ANNUAL OVERHAUL FOR THE YEAR 2020-2021. ERECTION AND DISMANTLING OF SCAFFOLDING AND PLATFORM IN BOTTOM ASH HOPPERS AND ATTENDING TO REPAIRS TO DAMAGED S.S WIRE MESH (DIP SCREEN) 14 REPLACEMENT OF DAMAGED SS WIRE MESH (DIP SCREEN) NEAR SEAL TROUGH IN BOTTOM ASH HOPPERS INSIDE THE FURNACE OF BOILER (15 OVERHAULING OF HYDRO EJECTOR 16 REPLACEMENT / OVERHAULING OF 8" HYDRO EJECTOR NOZZLE TIPS OF BOTTOM ASH HOPPERS IA, IB, IIA, IIB 17 REPLACEMENT OF WORNOUT / DAMAGED OVERFLOW BOXES PERTAINING TO UNIT-I&II BY DULY FABRICATING WITH THE AVAILABLE M.S PLATE 2MM/8MM/6MM THICK, AND ERECTING NEW BOXES INCLUDING PAINTING. ANY OTHER WORKS RELATING TO THE ABOVE WORKS AS DIRECTED BY THE ENGINEER AT SITE	VISUAL /DIMENSIONAL/WELD CHECKS/FUNCTIONAL CHEKS /NDT CHECKS	MAJOR	DP CHEKS, THICKNESS ,DIMESIONAL MEASUREMENTS, HYDRAULIC TESTS,FUNCTIONAL	100%	O&M MANUAL/ PO/ISO/ QC NDT/MFD STANDARDS/ DRAWINGS	O&M MANUAL/ PO/ISO/ QC NDT/MFD STANDARDS/ DRAWINGS	MAINTENANCE REGISTER	IR	V

	WORK INCLUDES : 1 TO 5. PROVIDING OF REFRACTORY TO BOTTOM ASH HOPPERS OF UNIT-I&II. REMOVAL OF MANHOLE DOOR, ERECTION TEMPORARY FRAME WORK AND SCAFFOLDING, REMOVAL OF BROKEN/SPOILED/WORN OUT REFRACTORY CEMENT IN THE BOTTOM ASH HOPPERS. PROVIDING OF SHUTTERING, WHEREVER NECESSARY, WELDING OF ANCHOR PIECES, CLEANING HOPPERS. MIXING REFRACTORY TO THE REQUIRED CONSISTENCY, PROVIDING REFRACTORY TO SIDES AND SLOPES OF BOTTOM ASH HOPPERS, LEVELING SURFACE, PLASTERING AND CURING THE REFRACTORY CEMENT FOR THREE DAYS, (THE THICKNESS OF REFRACTORY VARIOUS FROM 100MM TO 150MM) REMOVAL OF THE SCAFFOLDING, CLOSING OF THE MANHOLE DOORS OF BOTTOM ASH HOPPERS.	VISUAL /DIMENSIONAL/WELD CHECKS/FUNCTIONAL CHEKS /NDT CHECKS	MAJOR	DP CHEKS, THICKNESS ,DIMESIONAL MEASUREMENTS, HYDRAULIC TESTS,FUNCTIONAL	100%	O&M MANUAL/ PO/ISO/ QC NDT/MFD STANDARDS/ DRAWINGS	O&M MANUAL/ PO/ISO/ QC NDT/MFD STANDARDS/ DRAWINGS	MAINTENANCE REGISTER	IR	V
	6 TO 12. REPLACEMENT OF DAMAGED PIPES OR BENDS OF UNITS-I&II. DAMAGED PIPES AND BENDS SHALL BE REPLACED AS PER INSTRUCTIONS OF SITE ENGINEER 13 & 14. REPAIRS AND REPLACEMENT OF DAMAGED SS WIRE MESH (DIP SCREEN) NEAR SEAL THROUGH IN BOTTOM ASH HOPPERS OF UNITS-I&II. A) ERECTION AND DISMANTLING OF SCAFFOLDING AND PLATFORM IN BOTTOM ASH HOPPERS AND ATTENDING TO REPAIRS TO DAMAGED S.S WIRE MESH (DIP SCREEN). B) REPLACEMENT OF DAMAGED MESH (DIP SCREEN) NEAR SEAL TROUGH IN BOTTOM ASH HOPPERS INSIDE THE FURNACE OF BOILER. 15 & 16. OVERHAULING OF HYDRO EJECTOR AND HYDRO EJECTOR NOZZLE TIPS. 17. REPLACEMENT OF WORN OUT/DAMAGED OVERFLOW BOXES PERTAINING TO UNITS-I&II BY DULY FABRICATING AND WITH THE AVAILABLE MS PLATE AND ERECTING WITH NEW BOXES. **FINAL CHEKS & INSPECTION :** 1.SEAL TROUGH HYDRAO STASTIC TESTING CHEKING FOR LEAKS ,IF ANY ARRESTED. 2. PIPE LINES WELD CHECKS , FLUSHING ,LINE CHARGING & HYDRAULIC TESTING ,LEAKS IF ANY ATTENDED. 3.CHECKING OF REFRACTORY LINING SETTING HARDNESS, THICKNESS MEASUREMENTS. 4.CHEKING OF BOTTOM ASH DISCHARGE GATE TRAIL OPEARTION FOR FREE MOVEMENT WITH OUT ANY OBSTRUCTION	VISUAL /DIMENSIONAL/WELD CHECKS/FUNCTIONAL CHEKS /NDT CHECKS	MAJOR	DP CHEKS, THICKNESS ,DIMESIONAL MEASUREMENTS, HYDRAULIC TESTS,FUNCTIONAL	100%	O&M MANUAL/ PO/ISO/ QC NDT/MFD STANDARDS/ DRAWINGS	O&M MANUAL/ PO/ISO/ QC NDT/MFD STANDARDS/ DRAWINGS	MAINTENANCE REGISTER	IR	V

LEGEND: * RECORDS, INDENTIFIED WITH "TICK" (√) SHALL BE ESSENTIALLY INCLUDED BY SUPPLIER IN QA DOCUMENTATION. LEGEND TO BE USED: CLASS #: A = CRITICAL, B=MAJOR, C=MINOR; 'A' SHALL BE WITNESSED BY OWNER QUALITY DEPT., 'B' SHALL BE WITNESSED BY OWNER ERECTION / CONSTRUCTION DEPT. AND 'C' SHALL BE WITNESSED BY MAIN SUPPLIER (A & B CHECK SHALL BE OWNER CHECK STAGES).